



Town of East Greenbush WWTP Upgrade

Town of East Greenbush, Rensselaer County, New York

This Project has been made possible with funding from

New York State



Environmental Facilities Corporation

New York Clean Water State Revolving Fund Program

Project No: C4-5480-00

Loan Amount: \$13,691,960.00

The Honorable Andrew M. Cuomo, Governor, State of New York

The Honorable Keith Langley, Supervisor

Engineered by: Delaware Engineering, P.C.

Matthew J. Driscoll, EFC President

Joseph Martens, DEC Commissioner

Contractor: UW Marx

Town of East Greenbush

Waste Water Treatment Plant Project

Monthly Update – August 2014

From Supervisor Langley

- Each month I like to update the residents of East Greenbush on the progress at the Waste Water Treatment Plant project site. This is a significant project for the Town that will allow our Town to grow once completed. Every other week, I, along with the commissioner of Public Works, the Building Inspector attend progress meetings on site.
- I am happy to report that we are on track for completion of Phase 1 by the end of the year.
- If anyone has any questions regarding the construction or the project please don't hesitate to contact me:
klangley@eastgreenbush.org

Work Completed August 2014

UW Marx - Block work for the walls of the Head Works Building. Roof Planking has been installed (In Progress)

□ UW Marx - Block work for the walls of the Solids Building. Roof Planking has been installed (In Progress)

□ UW Marx - Excavations, Rock removal and placement of the DR yard piping. Also installing NPW DIP lines and Ras lines, Ras meter valve pit (In Progress)

□ UW Marx – Rebar has been placed for Secondary Clarifier #5 and Mat Concrete has been poured. (In Progress)

□ All SWPPP measures installed and in good shape; The Chazen Companies will monitor and report weekly. (On Going)

□ UW Marx - MLSS splitter box at the aeration tank, piping to Secondary Clarifier #5 and Set up

for tying in existing MLSS lines. (In Progress)

□ Stilsing Electric - working on Temporary Powering and Installation of new Electrical panels, conduits, wiring inside and outside buildings. Also coordinating electrical duct installation work with UW Marx. (In Progress)

□ Family Danz – Installation of Roof duct work and Heating Units on both Head Works and Solids

buildings. (In Progress)



The following pictures are of various steps of the progress made during the month.

Headworks Building and new Primary Clarifier



Solids Building Foundation



Splitter Box Base



New Transformer Installation



Headworks Building Walls



Secondary Clarifier Excavation

Sept. 5, 2014



Primary Effluent Channel



MLSS Splitter Box



Primary Clarifier Fillup for Leak Test



New Electric Conduit

