

Town of East Greenbush

Waste Water Treatment Plant Project
Monthly Update – June 2014






From Supervisor Langley

- Each month I like to update the residents of East Greenbush on the progress at the Waste Water Treatment Plant project site. This is a significant project for the Town that will allow our Town to grow once completed. Every other week, I, along with the commissioner of Public Works, the Building Inspector attend progress meetings on site.
- I am happy to report that we are on track for completion of Phase 1 by the end of the year.
- If anyone has any questions regarding the construction or the project please don't hesitate to contact me:
klangley@eastgreenbush.org

Work Completed in May 2014

The contractors have completed or are in the process of the following tasks:

- Construction of the Elevated PVER Grit Vortex Base in the Head works. (In Progress)
- Excavations, Rock removal and placement of the DR yard piping (D.I.P 8”)and SD₁, SD₂ SMH’s near Secondary Clarifier #4. Approx. 30’ deep+/- . (In Progress)
- All concrete has been poured for New Effluent Splitter Box. (complete)
- All SWPPP measures installed and in good shape; The Chazen Companies will monitor and report weekly. (On Going)
- Monolith has removed the additional 3 solar panels/towers due to size of excavations for the new secondary clarifier #5/SMH’s and will store them offsite for safety purposes - they will be re-installed when schedule allows. (All 6 - Approximately in September)
- Primary Clarifier #1: Base for Clarifier #1 has been constructed and concrete poured. Walls are under construction- rebar and forms are in place and to be poured 6/13/2014 (In Progress)
- Phase 1 TEMPORAY BY-PASS installation is complete and functioning as per design. (complete)
- Stilsing working on Temporary Powering of Plant and demo of MCCC inside building, also coordinating electrical issues pertaining to the UW Marx work onsite. (In Progress)



The following pictures are of various steps of the process throughout the month of May with the Head Works Building and Clarifier #1

Piping from Head Works Building into Clarifier #1



Rebar and forms for base of Clarifier #1



Clarifier #1 base concrete placement



Base of Clarifier #1 concrete poured



Walls of Clarifier #1 under construction



Head works building foundation walls



Rebar placement for grit vortex and channel in Head Works Building



Rebar for Effluent Splitter box

